



Endsleigh Road Update

Q4' 2023



The structure of the new apartment block is now mostly in place, and work to construct the roof is ongoing. It is expected to be wind and water tight by mid November.





The last few layers of bricks have been added to the rear of the building which will enable the flat roof to be completed.





The brickwork skin is also mostly completed so it is possible to see what the final building will look like.



Windows and doors will be fitted this month and internal block walls completed.





On the Ground Floor the first fix plumbing and electrics are being started.





On the First Floor the first fix is being done and the insulation will be installed soon.





On the other two floors the stud walls are being put in place ready for plasterboard and plastering.